

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT –Phase VII – Khammam District - Package No.AP-VII-0803
"Road from Gummadidoddi to Edjerlapally of Wazeedu Mandal of
Khammam District" - Extension of Agreement Time without penalty from
23-10-2010 to 31-3-2012 – Orders – Issued.

PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1820

Dated: 08-12-2011
Read the following :-

From the ENC(PR), PMGSY, Hyd, Lr.No.W24/PMGSY Ph.VII
0803/Edjerlapally/08, dated 21-11-11.

>><<

ORDER

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after examination of the proposal hereby accord Extension of Agreement Time from 08-2-2011 to 31-3-2012 for a period of 418 days without penalty as the delay is not attributed to the contractor, as the delay is caused due to Extremist problem and heavy rainfall in respect of work "Road from Gummadidoddi to Edjerlapally of Wazeedu Mandal of Khammam District" under PMGSY Phase VII Package No.AP VII-0803.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad
The Superintending Engineer (PR), Khammam District.
Copy to:
The PS to Minister for PR &RWS.
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER